

Name

## SOLAR LIGHTING TOWER FINAL INSPECTION

Name		Date		
Fleet Number				
Serial Number				
ITEMS TO CHECK		PASS	FAIL	N/A
Batteries connected correctly and tight.				
Battery brackets s	ecured			
Battery isolator m	ounted and connected.			
Circuit cabinet wi	ring tight.			
Solar Panels move	e in and out freely.			
Solar Panel locks \	Nork Correctly.			
240v Battery char	ger connected.			
240v Battery char	ger works.			
Hydraulic fittings	tight.			
Hydraulic tank drain bung tight.				
Tow hitch is tight.				
Chains and hooks are in working order.				
Draw bar pin is in place.				
Jockey wheel is in place.				
Stabilizer legs are in place and working.				
Mast Operation – Max height.				
Tilt actuator Operation – Max up and down, leave in the down position.				
Light 1, on/off.				
Light 2, on/off.				
Light 3, on/off.				
Light 4, on/off.				
Both wheel chocks in place.				
Trailer lights work	ing correctly.			
Trailer plug cable in or on the unit.				
Wheel nut indicat	ors fitted.			
Correct tire pressures.				
Free from scratches and dents.				
Document holder installed.				
Fire extinguisher installed with bracket & in date				

Viking Integrated Management System:	DOC_FOR_116_REV0 - Solar Lighting Tower Final Inspection			
Published Date: 26/07/2024	Rev: 0	Date Reviewed: 26/07/2024	Page 1 of 1	

Date

Sign